

Chariton Valley Biomass Project

DE-FC36-96GO10148

Department of Energy

Project Update

December 8, 2004

Overview of Meeting

- Introductions
- Process Equipment Development
- Interim Test Burn Results
- Business Development Progress
- PrairieLands Update
- Alliant Perspective
- Feedstock Technology
- Agronomic Research
- Budget Issues

Process Equipment Development: 2000 Cofire Objectives

- Demonstrate cofire
- Adapt successful Danish technology to OGS
 - Slow speed debaling, high speed hammermill
- Emission tests for permitting long term burn



Process Equipment Development: 2000 Cofire



Air Knife for Rocks



Ground Straw



*Attrition Hammermill and
Pneumatic Conveyor*

Process Equipment Development: Results 2000 Cofire – 4 months, 12-18 tph

- Attrition grinding (no screen) demonstrated
- Pneumatic SWG handling clean and efficient, limited by available power
- Straw cofiring had Zero impact on OGS operations
- OGS plant gained confidence in cofiring
- Need uniform and safe debaling with industrial equipment (knife wear 1000 tons/set)
- Need automated twine removal
- Need confirmation of emissions impacts
- Need confirmation of flyash impacts

Process Equipment Development: 2001-2002 Plan Long Term Test, Commercial Design

OBJECTIVES

- Plan three month test corrosion for deposits
- Preliminary layout and cost estimates

RESULTS

- Located, bid and selected equipment for commercial plant: crane, debaler, moisture detection, primary and secondary milling options
- Tested debalers, and hammermills for secondary milling
- Need (interim) test for long term test burn permit
- Need additional flyash for acceptance tests

Process Equipment Development: Interim Test Objectives 2003

- Emissions compliance for permitting
- Flyash utilization
- 800 tons at 10-15 tph 2 wks



Bale Infeed Conveyor



Uniform Process Line



*Automatic twine removal
30 sec/bale*

Process Equipment Development: Interim Test 2003 – 800 tons at 10-15 tph 2 wks



*Hammers 30,000 t/set
Screens 20,000 t/set*



Attrition hammers 30,000 t/set



400 Hp De-baler 24 TPH 2in

Process Equipment Development: Interim Test Results 2003

- Emissions permit for Long Term Burn expected from IDNR
- Flyash meets ASTM C618 requirements for Class C flyash
- Demonstrated clean, safe, reliable operation of SWG processing for 8-10 hour periods
- 800 tons, 10-15 tph 2 wks
- Need more power on pneumatic conveyor: tests limited to 8.9 TPH
- Need automated bale moisture
- Need automated bale weight
- Need to reduce particle size
- Need verify optimum power consumption



Enclosed infeed conveyor

Process Equipment Development: 2004 Equipment Tests

Objectives

- Reduce Particle size
- Optimize Power consumption
- Analyze system components for reliable operation in Long Term Burn


Modifications

- Debaler: 6, 3, 2, 1, 0.5 in screens
- Eliminator
 - Widen infeed
 - Replace internal weirs
 - High wear hammers



Process Equipment Development: 2004 Equipment Test Results

Ave Motor Loading for Switchgrass Process Tests
(Aug 9-12, 2004 ; 11 tons per hour)




Process Equipment Development: 2004 Equipment Test Results

Improved particle size at optimum power achieved with 2in screen and modified eliminator




Compare Interim Test

Process Equipment Development: 2 in Screen Uniform Load on Eliminator




Process Equipment Development: Current detects plug in Eliminator




Process Equipment Development: Test Facility **Design for Long Term Burn**

- Extend bale conveyor
- Widen bale conveyor
- Add bale shuttle
- Add bale weight and MC stage
- Increase debaler height
- Add controls to twine remover
- Add cleanup line and cyclone
- Discharge directly from eliminator to meter bin in cyclone
- Add metal separator and spark detector in cyclone leg.
- Increase capacity of pneumatic line
- Add spark detection and suppression
- Add fire protection in building
- Etc.


Long Term Burn Debaler Infeed



Long Term Burn: Secondary Milling



Long Term Test Facility



Location of Long Term Test Burn Facility



Interim Test Burn Objectives


- Test & Optimize Biomass Processing Equipment
- Obtain Clearer, More Definitive Understanding of Air Emissions
 - SO₂, NO_x, Opacity, CO, PM, PM₁₀, (Hg, Cl)
- Determine SWG Effect on Fly Ash Marketability
- Obtain OGS & Biosilo Performance Data
 - Power consumption, bale weights & moisture, boiler efficiency, ash resistivity, particle size distribution, bulk densities, etc.
- Collect & Characterize Coal, SWG, and Ash Samples

Interim Test Burn Statistics

- Co-fired 1,673 bales of SWG (781 tons)
 - Average weight of 931 lbs.
 - Average moisture 12.9%
- Generated Approx 1,100 MWh (from SWG)
- Gathered nearly 300 samples for lab analysis
 - Coal, SWG Samples (baled, debaled, ground), Ash Samples (Bottom ash, Fly ash, Economizer), Bottom Ash Liquids
- Collected 2,760 lbs. of Fly Ash for Analysis & Testing
 - 160 lbs. from auto sampler (5 gallon buckets)
 - 2,600 lbs. from bulk samples (55 gallon drums)

Interim Test Burn Statistics

- Daily SWG Feed Rates
 - Average = 8.9 tph (1.9% of heat input)
 - Range: 5.6 to 10.6 tph (1.1% to 2.2% of heat input)
 - Maximum *Instantaneous* Feed Rate: 11.6 tph
- Gathered & analyzed 6000 minutes of CEMS data for comparison during December Test Period
 - 53 hours of cofire data; 47 hours of coal-only data
- Gathered & analyzed 30-days of pretest CEMS Data
- Collected data from OGS Data System 24 hr/day, minute-by-minute (automated collection)
 - About 80 parameters (T, P, Flows, Amps, Power, etc.)



Emissions Monitoring (GE)


Emissions Probe In Outlet Duct



GE's Mobile Emissions Lab



GE's Emissions Vans at Stack



CO, NO_x, O₂, PM, PM₁₀, Hg, Cl

Emissions Equipment at OGS

CEMS Probes In Outlet Duct



SO₂, NO_x, Opacity

Portable Emissions Monitor



CO, SO₂, NO_x, O₂

Other Sampling

Bottom Ash Liquids



Economizer Ash



Fly Ash Auto Sampler



Bottom Ash



Bulk Fly Ash



Bale Counting & Flow to Boiler



Other Measurements at Biosilo



Ash & Coal Samples



Debaled and Ground Switchgrass



Debaled Switchgrass



Ground Switchgrass

Interim Test Burn Emissions Results

- From Continuous Emissions Monitoring System:
 - Average SO₂ emissions decreased by over 4%
 - Average NO_x emissions did not change
 - Average Opacity increased by 0.4 *percentage points*
 - Not a problem under normal conditions
- From Stack Emissions Testing:
 - Particulates decreased by 4% (PM), and 14% (PM10)
 - CO emissions did not change
 - Mercury emissions decreased by 7%
 - Chlorine emissions increased by 11%
- IDNR/EPA supportive of permitting for full-scale, permanent installation for commercial operations

Interim Test Burn Ash Results

- Extensive testing & analysis program is in process
 - Chemical & physical properties, freeze/thaw, slump, X-ray diffraction, compression strength (vs. time), blend/mixing requirements & strategy
- Ash samples met mandatory chemical and physical requirements specified for Class C fly ash in ASTM C 618
- Next steps:
 - Complete testing, analysis, report (March 2005)
 - Arrange test application/site for fly ash from Long Term Burn

Interim Test Burn Ash Results

“All test results from both Phase 1 and Phase 2 of this project have indicated that the co-combustion fly ash is essentially the same as the baseline fly ash from OGS. Hence, **I do not believe that it should be treated any differently than the fly ash that is currently produced at OGS.** However, only the DOT can comment on their acceptance of the co-combustion fly ash. The technical information provided by this study strongly supports the concept that fly ash is a resource that should be recycled, even if it is produced from the co-combustion of coal and switchgrass and thus does not meet the current ASTM C 618 definition of fly ash. **Since the DOT has never hesitated to construct their own specifications in prior situations like this, I anticipate that they will behave in a similar matter on the co-combustion issue.** They need good fly ash to meet their construction needs - OGS produces good fly ash.”

Dr. Scott Schlorholtz, Iowa State University

Interim Test Burn Results

- No statistically significant reductions in boiler efficiency
- Good switchgrass burn-out
 - Small quantities in fly, bottom, & economizer ash
- Steady-state operation at 12.5 ton/hr was difficult
 - Equipment modified and tested in August
 - Problem solved and demonstrated; incorporated in final system design
 - Finer switchgrass grind produced at same time

Business Development Progress

- Incorporation of Prairie Lands LLC
- Biomass Supply Agreement
- Production Tax Credit
- Outreach Efforts
- Pathways to Phase III

Business Development Progress

- Incorporation of Prairie Lands LLC
- Accomplished in September 2004
 - Steve Gardner – President
 - Legal entity empowered to negotiate with IPL, grower / suppliers, premium power, and bio-product customers
 - Next steps include:
 - Revise business plan
 - Negotiate grower / supplier contracts
 - Obtain premium power customers


Business Development Progress

Biomass Supply Agreement

- Signed by IPL and Prairie Lands in September 2004
- Product of weekly telecons over two months, multiple departments, culminating with intensive principal to principal, facilitated in-person negotiation at Alliant HQs
- Protects IPL customers and shareholders concerning regulatory and cost exposure
- Contract good for 5 years or 300,000 tons
- Pricing formula passes value to Prairie Lands
- Flexibility to negotiate premium power and environmental value added
- Several risk factors accounted for (PTC, test results, sufficient funding)

Business Development Progress

Pathways to Commercial Success



Business Development Progress

Production Tax Credit

- Obtained via H.R. 4520 signed by the President in October 2004
- Credit goes to IPL but value flows to farmer via higher offering price for switchgrass
- Equivalent to \$35 per ton of switchgrass
- Credit available for 10 years without reduction due to Federal funding
- Must have system built and cofire some switchgrass before January 1, 2006 expiration

Business Development Progress

Outreach efforts

- Premium power sales – already identified major federal customers in Iowa and Minnesota. Plans on accessing large industrial customers via Alliant's Second Nature program.
- Farmer outreach to add to supplier base and to impose field management plans
- Development of website to facilitate both supplier signups and premium power sales
- Prairie Lands business model to explore other value added opportunities such as plastics
- Share information on vast and unique knowledge of feedstock characteristics from field to stack

Business Development Progress

Pathways to Phase III

- Sell / market the premium power generated by SWG (value up to \$25 per ton)
- Improve yields by implementing management plans
- Lower operating costs at process building (current estimated cost at \$16 per ton)
- Use CRP land and gain ability to harvest annually (lower current costs up to \$13 per ton)
- Expand Iowa RPS (value = \$19 to \$48 per ton)

Alliant Involvement

- Devote operations and management staff and lead project engineer
- Access to largest single generating unit in Iowa for modifications and testing
 - Alliant is the largest cost-share partner
- Pursue interests that promote renewable energy and development of a biomass market
- Execution of Fuel Supply Agreement with PL
- Outreach efforts

Alliant Perspective

- Opportunity for good PR in Southern Iowa
- Among most attractive CO₂ mitigation strategies evaluated
- Test results to date are very promising
 - Emissions – permitting, SO₂ & Hg reductions
 - Ash
 - Operations
- Long-term test expected to yield promising results
- Support moving forward to commercial operation
 - Pending results from Long Term Burn
- *Second Nature* (National Top 10 Green Power Program)
 - Need/desire to add biomass project in Southern Iowa
- Foster economic development in Southern Iowa

Feedstock Technology

Kelderman Manufacturing

- Advances in harvest techniques and methods have been much to the credit of Gary Kelderman, through his participation as a harvester.
- Gary continues to develop new techniques and equipment to be utilized in increasing the efficiency and cost effectiveness during harvesting and staging of switchgrass bales.

Feedstock Technology




Self-propelled Baler

Feedstock Technology

Baler benefits

- Simplifies process
- Minimize costs through direct cutting, sickle bar attachment
- Addition of accumulator – drops 3 bales
- Adaptable – could be used for baling small grain straw, dried corn stalks, stubble from grass seed production, and other types of biomass

Feedstock Technology



Prototype equipment featured as cover articles, interest by John Deere

Feedstock Technology



Staging and loading biomass for delivery to off-site storage

Feedstock Technology

Strategies for efficiency and cost reduction

- Staging methods –
 - Develop equipment that will haul trailer, pick up bales and place on trailer without unhooking trailer
 - Eliminate load time for semi-driver
- Harvest methods –
 - Develop bale singulator that will leave stacks of 3 or 6 bales for more efficient loading

Feedstock Technology



Investigated alternative storage options to maintain feedstock quality
Fully enclosed buildings ensure low moisture, high BTU value

Feedstock Technology



Delivery of feedstock into off-site storage

Feedstock Technology



Telescopic forklift with hydraulic push off bars for handling biomass

Diversion System Design

- Developed for collection of processed switchgrass into 1000 pound bags
- Biomass is ground but not cofired
- Allows potential for biomass processing to occur during power plant outages
- Value-added products

Agronomic Research

- The first phase of the project was the critical homework stage where detailed investigation and planning were the emphasis.
- Much of that research revolved around agronomic practices and investigating production, genetic, and economic analysis of switchgrass production.
- The current phase of the project focuses on the development of convincing data that sufficient work has been completed to carry the project into the final phase of validation and commercialization.

Agronomic Research



Cropping Systems Research



Harvest Impacts on Wildlife

Agronomic Research



Soil Stability and Erosion



Carbon Sequestration

Agronomic Research



Switchgrass Production Studies



Dual Purpose Management

Agronomic Research

- Outcomes
 - Rapid, low-cost method for predicting biomass productivity
 - Contracting purposes
 - Inventory control
 - Development of site-specific management practices
 - Other results to date summarized in Agronomic Research Review, July 2004
 - ISU Extension Publications

Agronomic Research -- Reports

Switchgrass Management Guide

Management Guide for the Production of Switchgrass for Biomass Fuel in Southern Iowa

Researcher, grower have difficulty producing biomass switchgrass in the southern Iowa. Following these guidelines will help increase production.

Report by: John S. Antkowiak, program specialist, switchgrass production, Southern Iowa Energy Center

Introduction

Switchgrass is a perennial warm season species native to the prairie of the central and southern United States. It is a highly productive, drought-tolerant, and adaptable species that can be grown in a wide range of soil types and conditions. It is a highly productive species that can be grown in a wide range of soil types and conditions. It is a highly productive species that can be grown in a wide range of soil types and conditions.

Establishment

Switchgrass can be established from seed or from vegetative material. The most common method is to plant seed. The seed should be planted in a row 12 to 15 inches apart. The seed should be planted in a row 12 to 15 inches apart. The seed should be planted in a row 12 to 15 inches apart.

Harvest and Use

Switchgrass can be harvested in the fall or in the spring. The most common method is to harvest in the fall. The grass should be harvested in the fall or in the spring. The most common method is to harvest in the fall. The grass should be harvested in the fall or in the spring.

IOWA STATE UNIVERSITY
University Extension

Switchgrass Seeding Guide

Switchgrass Seeding Recommendations for the Production of Biomass Fuel in Southern Iowa

The following provides information about the seed selection, storage, and planting methods used in southern Iowa.

Report by: John S. Antkowiak, program specialist, switchgrass production, Southern Iowa Energy Center

Seed selection and storage

Switchgrass seed should be selected from a high yielding variety. The seed should be stored in a cool, dry place. The seed should be stored in a cool, dry place. The seed should be stored in a cool, dry place.

Seed storage

Switchgrass seed should be stored in a cool, dry place. The seed should be stored in a cool, dry place. The seed should be stored in a cool, dry place.

Seed treatment

Switchgrass seed should be treated with a fungicide. The seed should be treated with a fungicide. The seed should be treated with a fungicide.

IOWA STATE UNIVERSITY
University Extension

Agronomic Research -- Reports

Switchgrass Production Costs

Costs of Producing Switchgrass for Biomass Fuel in Southern Iowa

Report by: John S. Antkowiak, program specialist, switchgrass production, Southern Iowa Energy Center

Introduction

Switchgrass is a perennial warm season species native to the prairie of the central and southern United States. It is a highly productive, drought-tolerant, and adaptable species that can be grown in a wide range of soil types and conditions. It is a highly productive species that can be grown in a wide range of soil types and conditions.

What is switchgrass?

Switchgrass is a perennial warm season species native to the prairie of the central and southern United States. It is a highly productive, drought-tolerant, and adaptable species that can be grown in a wide range of soil types and conditions. It is a highly productive species that can be grown in a wide range of soil types and conditions.

Costs of production

The costs of producing switchgrass for biomass fuel in southern Iowa are estimated to be \$100 to \$150 per acre. The costs of producing switchgrass for biomass fuel in southern Iowa are estimated to be \$100 to \$150 per acre. The costs of producing switchgrass for biomass fuel in southern Iowa are estimated to be \$100 to \$150 per acre.

IOWA STATE UNIVERSITY
University Extension

Switchgrass Soils & Varietal Study

Switchgrass Production in Iowa: Economic Analysis, Soil Suitability, and Varietal Performance

Report by: John S. Antkowiak, program specialist, switchgrass production, Southern Iowa Energy Center

Introduction

Switchgrass is a perennial warm season species native to the prairie of the central and southern United States. It is a highly productive, drought-tolerant, and adaptable species that can be grown in a wide range of soil types and conditions. It is a highly productive species that can be grown in a wide range of soil types and conditions.

Soil suitability

Switchgrass is a perennial warm season species native to the prairie of the central and southern United States. It is a highly productive, drought-tolerant, and adaptable species that can be grown in a wide range of soil types and conditions. It is a highly productive species that can be grown in a wide range of soil types and conditions.


Varietal performance

Switchgrass is a perennial warm season species native to the prairie of the central and southern United States. It is a highly productive, drought-tolerant, and adaptable species that can be grown in a wide range of soil types and conditions. It is a highly productive species that can be grown in a wide range of soil types and conditions.

IOWA STATE UNIVERSITY
University Extension

Agronomic Research -- Reports

Carbon Sequestration Studies



- Other Research Results:
 - Cropping systems
 - Avian studies
 - Warm-season grasses
 - Properties of a wide variety of prairie grasses

Project Goals Remaining

- Continuing research
 - Increase yield
 - Genetic breeding
 - Management
- Long Term Burn
 - Boiler performance
 - Long term impacts on boiler
 - Demonstration of process equipment, system
 - Demonstration of integration into real industrial conditions and commercial operation, on a smaller scale
- Supply & market development

Budget Issues

- Funding requirements for completion
 - FY05 – \$4.5 million
 - Relocate & reconfigure scaled back test facility
 - Initial cost of conducting Long Term Burn
 - FY06 - \$1.6 million
 - Balance of cost for conducting Test Burn
 - Final reporting
 - Close out
 - As discussed in Feb. 04 “White Paper” / Meeting
- Costs per year of delay: \$1.1 million
 - Also causes cost-share deficit
 - PTC, Supply Agreement Expiration

Home-grown Renewable Energy

